

1           **Integrated Approaches to Design for Manufacture and Assembly: A Case Study of**  
2                           **Huoshenshan Hospital to Combat COVID-19 in Wuhan, China**

3                           Tan Tan<sup>1\*</sup>, Grant Mills<sup>2</sup>, Jiqiang Hu<sup>3</sup>, Eleni Papadonikolaki<sup>4</sup>

4           <sup>1</sup> Ph.D. Candidate, Bartlett School of Sustainable Construction University College London,  
5                           UK, WC1E 7HB, email: tan.tan.17@ucl.ac.uk

6           <sup>2</sup> Associate Professor, Bartlett School of Sustainable Construction, University College  
7                           London, UK, WC1E 7HB, email: g.mills@ucl.ac.uk

8           <sup>3</sup> Vice General Manager, CITIC Digital Intelligence (Wuhan) Technology Co.Ltd, Wuhan,  
9                           China, 430070, email: hujq@citic.com

10          <sup>4</sup> Associate Professor, Bartlett School of Sustainable Construction, University College  
11                           London, UK, WC1E 7HB, email: e.papadonikolaki@ucl.ac.uk

12

This is the peer-reviewed, post-print version of the paper:

Tan, T., Mills, G., Hu, J., & Papadonikolaki, E. (2021). Integrated Approaches to Design for Manufacture and Assembly: A Case Study of Huoshenshan Hospital to Combat COVID-19 in Wuhan, China. *Journal of Management in Engineering*, in press.

This material is shared under the permission of ASCE, and may be downloaded for personal use only. Any other use requires prior permission of ASCE. The official version of this paper may be accessed at *LINK\_TO\_INSERT*

13

14   **Abstract**

15   Rapid deployment of modular hospital facilities has become an essential action in the COVID-  
16   19 response. Design for Manufacture and Assembly (DfMA) has played a significant role with  
17   governments commissioning emergency hospital projects. Due to the conflict between some  
18   DfMA strategies/guidelines, their integration requires further thorough investigation. This  
19   study aims to explore the integrated approaches to DfMA. A three-step method, including a  
20   focus group, eighteen designer interviews, and archival study, formed the basis and validation

21 of the case. Finally, the study identified 31 DfMA measures, revealed three organisational  
22 (concurrence, integration and collaboration) and five design attributes that correspond with  
23 integration strategies for DfMA. Critical to the integrated approaches to DfMA is breaking the  
24 "mirroring trap". This study contributes to the theory development of DfMA in terms of systems  
25 integration. Future practitioners can take the example by the case to adapt the project  
26 organisational structure to the building production.

27 **Keywords:** design for manufacture and assembly, DfMA, healthcare, prefabrication,

## 28 **1. Introduction**

29 According to the World health statistics 2019, more than half of the world's 7.3 billion  
30 people cannot access the essential health services they need. In response, a United Nations goal  
31 aims to improve health-related sustainable development and achieve universal health coverage  
32 by 2030. Healthcare buildings will play a critical role (Mills *et al.*, 2015), although the shortage  
33 of healthcare capacity and inefficiency in healthcare building delivery remains a significant  
34 challenge (Gray *et al.*, 2014; Iskandar *et al.*, 2019; Wright *et al.*, 2019). The outbreak of the  
35 COVID-19 pandemic has intensified the global consensus on these challenges. Some countries  
36 are trying to expand the healthcare capacity in a short period and smooth the virus's expansion  
37 speed through rapid healthcare construction projects (Cai *et al.*, 2020; S. Chen *et al.*, 2020;  
38 Feng *et al.*, 2020; Zhou *et al.*, 2020). Off-site construction techniques and Design for  
39 Manufacture and Assembly (DfMA) play a significant role and support the preparedness for  
40 future pandemics.

41 Although different modern construction technologies (e.g. component prefabrication, and  
42 volumetric solutions) have been applied in current practice, many studies have a technical focus  
43 on the construction phase rather than design (Ali *et al.*, 2008; Arashpour, 2019; Melhado, 1998).  
44 This is surprising given the significant impact of design and particularly in the complex  
45 healthcare setting where DfMA strategies have rarely been explored in academia. DfMA was  
46 introduced from the manufacturing industry (Arashpour, 2019; Gao *et al.*, 2020), but significant

47 adaptation is needed to address complex healthcare construction projects. Although some  
48 studies have explored DfMA in the construction industry, there is a considerable need to  
49 understand their use within the context of healthcare hospital manufacture.

50 DfMA must integrate stakeholders to achieve integrated design (Arashpour, 2019; Gao *et*  
51 *al.*, 2020; Yuan *et al.*, 2018). It should not be seen as a collection of design guidelines alone.  
52 Many studies have emphasized the importance of a multidisciplinary team in DfMA (Ashley,  
53 1995; Gao *et al.*, 2020; Omigbodun, 2001). Within the context of complex healthcare  
54 environments, the design have to involve a broad range of speciality sub-consultants, sub-  
55 contractors and a large number of owner-representatives in early project phases (Cama, 2009;  
56 Guenther & Vittori, 2008; Lavy & Fernández-Solis, 2010). These broad and highly integrated  
57 teams are needed to address improvements in patient outcomes (Codinhoto *et al.*, 2009;  
58 McCullough, 2010), and overcome or build compromises between functional conflicts  
59 (Adebayo *et al.*, 2006; Guenther & Vittori, 2008).

60 This study aims to explore the strategies and capabilities applied to establish an integrated  
61 approach to DfMA. It deciphers the efforts and actions to rapidly build the 1000-bed emergency  
62 Huoshenshan hospital in 10 days. There are three research questions accordingly:

- 63 1. To explore the attributes of DfMA guidelines/strategies;
- 64 2. To describe the interdisciplinary design team integration in DfMA;
- 65 3. To identify the methods applied to integrate DfMA.

66 The rest of this article consists of four parts. The first is an overview of healthcare  
67 construction and the development of DfMA. Secondly, research methods, including data  
68 collection, data analysis and the selected frontier DfMA case, are described. Next, the thematic  
69 data analytical processes and research results are presented. Finally, the implications of the  
70 research are discussed and summarized. This research can help healthcare construction  
71 practitioners to implement and integrate DfMA better. By introducing Wuhan's experience and  
72 efforts to cope with COVID-19 through rapid healthcare construction, this research will be an

73 important basis for sharing international best practice in DfMA and building a new rapid  
74 hospital manufacture approach.

75

## 76 **2. Literature review**

77 The urgent need for healthcare services has accelerated the development of healthcare  
78 infrastructure worldwide. In 2019, the total value of healthcare construction underway  
79 worldwide was \$ 400 billion (Ellis, 2019). But many industry reports criticized the inefficiency  
80 or even failure of healthcare-sector projects (Gray *et al.*, 2014; Iskandar *et al.*, 2019; Wright *et*  
81 *al.*, 2019). The outbreak of the COVID-19 pandemic has exacerbated capacity shortages and a  
82 crisis in healthcare facilities. Modern Methods of Construction (MMC) are regarded as an  
83 advanced pathway to accelerate capabilities and revolutionize traditional healthcare delivery  
84 (Adebayo *et al.*, 2006). Many governments are expanding their emergency healthcare capacity  
85 through the use of off-site and modular construction techniques. However, customisation, user-  
86 centric integrated design and innovation remain challenging (Lahtinen *et al.*, 2020).

87 Several studies have detailed the application of DfMA construction policy, strategies and  
88 practices, although many are adaptations of manufacturing-oriented DfMA (Tan *et al.*, 2020a).  
89 These strategies and guidelines have not had academic validation in the context of healthcare  
90 building projects. Others have described the technical implementation of DfMA. Few studies,  
91 however, focus on the design strategies of the whole building project. Single building  
92 components/parts relatively have received more attention, although infrequently in complex  
93 healthcare settings. And there is no research to comprehensively investigate DfMA application  
94 for modern healthcare building manufacture, nor evaluate the delivery effect (e.g. efficiencies  
95 and increased quality).

96 Systems integration refers to combining multiple individual sub-systems or sub-  
97 components into one all-encompassing system that allows the sub-systems to function  
98 together (Brady *et al.*, 2005; Grady, 1994; Whyte *et al.*, 2020). The integration of

99 various functional and operationally interconnected components raises challenges. And  
100 the relationship between DfMA and systems integration has not been fully explored.  
101 The indiscriminate usage of DfMA guidelines will not contribute to the achievement of  
102 building systems integration. Besides, current DfMA research has little considered the  
103 interactions between people, process and technology, namely the management issues around  
104 design. DfMA should respond to the integration challenges for complex building systems.  
105 Although many studies have highlighted the importance of integrating modular principles in  
106 design and the necessity for collaboration, coordination, and early involvement of contractors  
107 and suppliers, facilitating these advantages for the implementation of DfMA through  
108 organisational adaption and innovation is rarely discussed. Also, the design management of  
109 DfMA in different organisation context was ignored.

110 The relationship between organisational structure and product structures (i.e. the  
111 "mirroring" hypothesis) has been discussed for the past decade. It predicts that organisational  
112 ties within a project, firm, or group of firms (e.g., communication, collocation, employment)  
113 will correspond to the technical dependencies in work being performed (Colfer & Baldwin,  
114 2016). Modular organisational forms in which loosely coupled organisational units specialize  
115 in distinct knowledge domains are more likely to design modular products (Sorkun & Furlan,  
116 2017). However, the Architectural, Engineering and Construction (AEC) industry has fallen  
117 into a "mirroring trap" (Colfer & Baldwin, 2016), hindering systems integration and project  
118 success. "Mirroring trap" means professional knowledge is deeply rooted in the personal  
119 behaviour of professional companies and their employees (Hall *et al.*, 2020), which traps  
120 project design and execution into the prevailing standard system architecture and resists  
121 attempts for system-level innovation (Katila *et al.*, 2018; Taylor & Levitt, 2007). Many recent  
122 studies have explored the company's strategic actions to achieve systems innovation and how  
123 integration strategies can make individual projects eliminate the "mirroring trap". To further  
124 advance the previous construction-oriented DfMA studies (Gao *et al.*, 2020; Gbadamosi *et al.*,  
125 2019; Tan *et al.*, 2020a; Tan *et al.*, 2020b; Yuan *et al.*, 2018), this paper goes beyond design

126 guidelines and evaluation systems to design-related management issues by using a qualitative  
127 case study. Integrated approaches were studied to expand the previous discussion about DfMA.

128

### 129 **3. Methodology and Methods**

#### 130 ***3.1 Research Setting and Design***

131 Many studies have studied and highlighted the emergency hospital in Wuhan for COVID-  
132 19 (Cai *et al.*, 2020; L.-K. Chen *et al.*, 2021; Luo *et al.*, 2020; Wang *et al.*, 2021). Huoshenshan  
133 Hospital provides an example of a rapidly deployed healthcare facility to increase capacity to  
134 cope with increased hospitalisations of COVID-19 patients in Wuhan, China. This megaproject  
135 is the first emergency hospital built worldwide since the outbreak of COVID-19 and well-  
136 known for its rapid design and construction. It is a unique opportunity to explore DfMA due to  
137 the high uncertainty, limited time, complex functionality and rapid capability of the hospital  
138 design. There were more than 100 stakeholders in the project. On January 23, 2020, the Wuhan  
139 Government decided to build the Huoshenshan Hospital with 33,940 square meters and 1,000  
140 beds. After ten days, Wuhan Huoshenshan Hospital was completed on February 2, 2020.

141 General Institute of Architectural Design and Research Co., Ltd. (CITIC) and China  
142 Construction Third Engineering Bureau Co. Ltd. were involved as the main actors in the design  
143 and construction. They worked closely with local sub-contractors, government departments and  
144 suppliers to coordinate and integrate building systems. The CITIC's team acted as a design unit  
145 responsible for negotiating and making design and technological decisions with limited time  
146 and available resources. Similarly, the Chinese government's last time had combated SARS  
147 outbreak by a modular healthcare project in Beijing, namely Xiaotangshan Hospital, in 2003.  
148 Designers saw in the Huoshenshan an opportunity to rapidly industrialise their design results  
149 for a modular hospital. For CITIC, Huoshenshan meant consolidating all its design disciplines  
150 in a single complex building system. The project used DfMA for its rapid construction. All  
151 participants devoted themselves to complete the design and construction quicker than the

152 proposed target time, even during the Chinese Spring Festival. The first ward building was  
153 completed in only 16 hours and rapidly handed over for beneficial occupation.

154 To understand the role and capabilities of DfMA for the rapid delivery of systems  
155 integrated healthcare projects, this study conducted an inductive, interpretive, qualitative  
156 enquiry (Eisenhardt *et al.*, 2016; Gioia *et al.*, 2013) through a single case study for its  
157 superiority of critically questioning, verifying and extending old theoretical relationships  
158 (Eisenhardt & Graebner, 2007; Flyvbjerg, 2006; Yin, 2017). This research approach allowed a  
159 specific and contextual implementation of DfMA, which promoted understanding of the  
160 principles and philosophies beyond guidelines.

161

### 162 **3.2 Data Collection**

163 This study adopted semi-structured interviews for its advantages in combining both the  
164 structured and unstructured interview styles and offering opportunities to explore specific  
165 topics spontaneously (Galletta, 2013). The semi-structured interview is almost equated with the  
166 main method of collecting qualitative data for case research because of its flexibility (Easton,  
167 2010). This research approach avails an opportunity to interpret the meaning of experience as  
168 lived by participants to gain fresh perspectives (Creswell, 2007). The sample was selected using  
169 two inclusion criteria: 1) participants must be involved in the design process of the  
170 Huoshenshan Hospital project; 2) participants must be designers. The total designer population  
171 was 60 participants from the CITIC. Secondly, a sample size of around 15-22 in-depth  
172 interviews was considered. Leaders and directors of five disciplines were all interviewed as  
173 they controlled the main information flow for their specialisations. All junior designers reported  
174 their progress to their corresponding directors and leaders, and were also included to achieve  
175 saturation. Also, the sample size is considered by checking previous American Society of Civil  
176 Engineers (ASCE) single case studies. For example, Martinez *et al.* (2020) collected semi-

177 structured interviews from 2 safety managers. Talebi *et al.* (2021) conducted 16 semi-structured  
178 interviews for a single case.

179 The purposive sampling strategy combined critical case sampling and stratified sampling  
180 to specify categories of person to be included in the sample. Hereafter, a written invitation  
181 coupled with a schematic presentation of questions (shown in Table 1), explaining the purpose  
182 of the semi-structured interview, were sent to the participants before telephone interviews. The  
183 authors contacted 90% of the Huoshenshan Hospital designer population members, and the  
184 junior designers not engaged throughout the design were not contacted. Table 2 shows the 18  
185 interviews undertaken. All interviews lasted between 30 and 60 min and were recorded with  
186 the permissions of the interviewees. As shown in Figure 1, semi-structured interviews were  
187 combined with multiple other data sources, including one focus group, public news, reports,  
188 and interviews, and published books and documents. This mixed-method supported data  
189 validation and triangulation. In the first period, various resources were reviewed to understand  
190 the basic information about the project case and the design institute. CNKI was used to  
191 download all Huoshenshan-related Chinese reports, news and technical analyses. These  
192 documents provided essential knowledge and understanding about the project. Two authors  
193 then organised a focus group discussion with the CITIC for their traditional practices about  
194 Building Information Modeling (BIM) and DfMA, which provided a context to understand the  
195 uniqueness of Huoshenshan Hospital. Five directors and one researcher from the CITIC, and  
196 one associate professor in construction management from the local university joined in the  
197 focus group discussion. Besides, one of the authors has been working in the CITIC for more  
198 than ten years as a design director and provided rich information about the project, design team,  
199 and CITIC. In the last period, newly uploaded documents about Huoshenshan were reviewed  
200 from CNKI, and an official book about the detailed technical information of Huoshenshan was  
201 used to validate the interviews. The research content was finally checked and discussed with  
202 the designers to form the triangulated validation.

203

[Table 1 near here]

204 [Table 2 near here]

205 [Figure 1 near here]

206

### 207 **3.3 Data Analysis**

208 Content-driven thematic analysis was used to obtain meaning from the interview data  
209 (Morse, 1994) using Atlas-ti qualitative data analysis tool. The analytical technique follows a  
210 general phenomenological approach where data was evaluated to identify significant statements  
211 and sentences that provide an understanding of how participants experienced the phenomenon  
212 (Creswell & Poth, 2016). This analytical technique is also known as horizontalisation (Leech &  
213 Onwuegbuzie, 2008; Moustakas, 1994), which is followed by the careful development of  
214 clusters of meaning. Others have applied such methods to identify design and innovation  
215 strategies (Ajayi *et al.*, 2017; Tang, 2020). The method has six phases: 1) familiarising with  
216 data; 2) generating initial codes; 3) searching for themes; 4) reviewing themes; 5) defining and  
217 naming themes; and 6) producing the report (Braun & Clarke, 2006).

218 In line with the procedure for thematic analysis, the coding scheme and final categorization  
219 of identified factors were based on dominant themes that emerged from the interview scripts.  
220 The data-driven (inductive) coding process was adopted and manually implemented (Saldaña,  
221 2021). The coding scheme enhanced the identification of key design attributes, strategies, as  
222 well as the broad categories of measures for integrating DfMA. Word cruncher facility of Atlas-  
223 ti was used to facilitate initial data familiarization to carry out a data-driven thematic analysis.  
224 Data coding was done using three categories of labelling. In addition to the identified comment  
225 from transcribed data, the three elements are code/super codes, discussion and measures. Based  
226 on initial word crunching, codes were used to search through each of the 18 transcripts of semi-  
227 structured interviews. The discussion represents the semi-structured interviews from which a  
228 comment was made, while measures are the summed-up statements and strategies derived from  
229 each comment. Table 3 demonstrates how the strategies were derived from thematic analysis.

230 Based on this process, 31 measures for DfMA were established. All these results were validated  
231 and triangulated by reviewing the related book/documentation for Huoshenshan Hospital.

232 [Table 3 near here]

233

## 234 **4. Findings**

235 This section presents the aggregated results to document a set of DfMA strategies from 18  
236 semi-structured interviews. As shown in Table 4, the identified outcomes were classified and  
237 grouped by the coding method mentioned in Table 3. There are eight main categories:  
238 modularity, adaptability, flexibility, simplification, standardisation, integration, collaboration,  
239 and concurrent engineering.

240 [Table 3 near here]

241

### 242 ***4.1 Attributes of DfMA strategies***

243 Although there are some case studies about DfMA, the attributes behind the  
244 strategies/guidelines have not been systematically discussed. DfMA strategies/guidelines may  
245 change on different projects (Tan *et al.*, 2020a). For example, the reported healthcare case does  
246 not entirely follow the general DfMA guidelines. Summarizing DfMA's strategies/guidelines  
247 simply from case studies may not make the results externally valid and generalised. Therefore,  
248 this research tried to explore the design attributes behind DfMA-related strategies/guidelines.  
249 Five attributes are observed. The first-level codes include flexibility, adaptability, modularity,  
250 simplification and standardisation. All of these attributes have been mentioned in previous  
251 DfMA studies. And these attributes are not limited to healthcare but all general projects. The  
252 difference is the implementation degree. For example, residential projects have a high degree  
253 of standardization, while complex megaprojects need relatively higher degree of adaptability  
254 and flexibility. There are also conflicts between these attributes. For example, standardization

255 and flexibility have interrelationship/trade-off in design. Thus, the critical question is how  
256 DfMA integrates these attributes and what benefits of building systems integration can be  
257 achieved. This section described these five attributes separately.

258       **Simplification** represents the functionalism of the project. In this reported case, design to  
259 a strict set of building requirements was the priority. These requirements looked to maximize  
260 the capability to respond to the COVID-19 rather than other aesthetics, cultural or architectural  
261 attributes. For example, as mentioned by many interviewees, the primary goal was to meet the  
262 bed requirements under the epidemic prevention situation. Inventory-based design is one of the  
263 most significant actions to achieve simplification. Due to the limited construction time, the  
264 building was designed based on what the contractor and suppliers had in the inventory to  
265 simplify and reduce the manufacturing process instead of following the traditional DfMA path.  
266 In addition, many functional and design requirements have been simplified as the building was  
267 specified as a temporary building.

268       **Modularity** saves the design and construction time. Especially for complex projects like  
269 hospitals, there are numerous sub-technical systems and corresponding knowledge and  
270 suppliers. Modularity was used to solve these challenges. In this project, the modular wards, as  
271 physical modularity, were assembled by redesign and retrofit the mobile houses initially used  
272 for construction workers' living. And some buildings equipment, such as electrical, also adopted  
273 modularity to reduce on-site installation and deployment. Besides physical modularity for the  
274 built products, the concept of modularity was also implemented at the organisation level.

275       **Adaptability** reflects the construction resilience and ability to respond to on-site  
276 uncertainty through early design. It meant the design could cope with the actual situation of the  
277 site without changing. Compared with conventional extensive on-site wet construction of the  
278 on-site assembly process, prefabrication required more accurate design and control. Due to the  
279 construction speed and material inventory, there were challenges for on-site craftsmanship.  
280 Many adaptability-related measures, such as design functions/equipment adapting to weather  
281 change, were undertaken in this project.

282        **Flexibility** is a coordination mechanism that allows design changes to cope with the actual  
283 construction situation. Flexibility and adaptability represent construction resilience. The  
284 difference between these two concepts is whether the design is changed to cope with the real  
285 situation. The project demonstrates the value of flexibility in several different ways. For  
286 example, hand-drawn design on site was used to deal with emergencies, and multiple  
287 connectors with different sizes were used to solve accuracy problems.

288        **Standardisation** has been recognized as an effective strategy for the construction sector.  
289 However, it is also challenging to accomplish (Choi *et al.*, 2020b; Shrestha *et al.*, 2020). The  
290 critical challenge is to balance the trade-off between standardisation and flexibility, as the  
291 former can undermine construction resilience. Similar requirements of many building and  
292 functional components of the hospital provided an opportunity for design standardisation.

293

#### 294 ***4.2 An organisational approach to integrated DfMA***

295        Integrated approaches to design have been proved as a promoter for the success of  
296 manufacturing products (Ettlie, 1997; Vajna *et al.*, 2014). But integration approaches to DfMA  
297 have not yet been fully explored, as various challenges of integrated design remain in the  
298 construction industry (Owen *et al.*, 2010). While integrated design processes have been  
299 proposed (Moe, 2008; Reed & Gordon, 2000; Sanvido & Norton, 1994), how attributes of  
300 DfMA are integrated and understood has received little attention. Integration cannot be  
301 achieved without corresponding management strategies of DfMA in terms of project  
302 organisation. Through the data analysis, three project organisation strategies were identified by  
303 three first-level codes, including collaboration, concurrent engineering, and integration.

304        **Collaborative** and coordinative planning generally describes a mode of professions  
305 working closely together (i.e. collaborating) in the design process and project delivery. In this  
306 case, a close collaboration has many concrete manifestations. For example, a 24-hour shift  
307 schedule, high-density information exchange, daily meeting and decision-making were all

308 adopted. It is worth noting that advanced design and communication technologies, such as BIM  
309 software, were not used in the design stage. Collaboration was achieved through very  
310 conventional methods, including Telephone and WeChat group communication,  
311 screenshots/pictures sharing, and SketchUp/AutoCAD drawings. The reported case is highly  
312 consistent with the arguments proposed by (Erdogan *et al.*, 2008), namely the factors related to  
313 change, implementation, human and organisational support collaboration environment. At the  
314 same time, the designers all have rich work experience and long-term cooperation. The CITIC  
315 and main contractor also are all local companies with long-term cooperative relations, which  
316 contributes to quickly establishing the collaboration between each other to promote the project.  
317 As shown in Figure 2, the transformation from loose coupling to close coupling of collaboration  
318 changed the building system integration in the reported case. In this way, building systems were  
319 integrated even in a linear process.

320 [Figure 2 near here]

321 **Concurrent** design and construction involve simultaneously completing design and  
322 construction stages. Thus, buildings are assembled in less time while lowering cost. It is an  
323 effective strategy adopted in the investigated project. Extensive communication and  
324 collaboration between disciplines and stakeholders were promoted and involved in daily  
325 decision making. There were many pieces of evidence in this project about concurrent design  
326 and construction. For example, from the moment the design started, construction began on the  
327 site. In addition, the on-site designers conducted on-site design based on actual construction  
328 situations. Besides, the contractor was involved in the early decision-making with design  
329 institutes, the government, and healthcare operators.

330 **Integration** generally describes fragmented organisations subsumed into a single  
331 organisational framework. Integration requires collaboration as a precondition, but  
332 collaboration does not require integration. Firstly, (1) Members of multi-enterprise teams  
333 penetrate each other to work together. All disciplines of the CITIC had corresponding designers  
334 from contractors to work together. Vice versa, all disciplines of the contractor had

335 corresponding on-site designers from the CITIC. This hybrid structure promoted integration  
336 between temporary organisations. Secondly, (2) Members of multi-disciplines teams penetrated  
337 each other to work together. The healthcare building is one of the most complex public  
338 buildings, and building systems for infectious disease also increase complexity. The project  
339 involves many technical disciplines, far exceeding the needs of ordinary buildings. Extensive  
340 communication, penetration and integration between multi-disciplines teams were critical to  
341 this project.

342

## 343 **5. Discussions**

344 Internationally, COVID-19 caused fundamental changes and a highly dynamic  
345 environment. Uncertainty, complexity and the fast pace of change illustrated that a stable  
346 solution was no longer desirable (Assaad & El-adaway, 2021; Fortner, 2020). The fundamental  
347 role of hospitals has been challenged by the COVID19 pandemic. As was seen during the initial  
348 stages of the pandemic, there were significant efforts made to adapt and reconfigure at speed.  
349 A modular hospital with standards for design, manufacture and assembly might support  
350 healthcare preparedness and resilience, but only if designers think about the integration. In the  
351 Huoshenshan Hospital, it would be impossible to rely on the traditional stick-built construction  
352 method within ten days. The pandemic is an accelerator for the use of prefabrication, modular  
353 construction, and the concepts of DfMA (Assaad & El-adaway, 2021; Wang *et al.*, 2021).

354 For the AEC industry, project organisational structure is usually multi-organisational and  
355 formed by contractual relationships (Turner & Simister, 2001). It is concerned with establishing  
356 a temporary governance framework (Turner & Müller, 2003). A valuable assumption under this  
357 theory is that the building, as a one-off product (Katila *et al.*, 2018), tends to "mirror" its  
358 organisational structures in which they are developed. As the highest level of prefabrication,  
359 modular building assembly is more similar to the product assembly process than traditional on-  
360 site construction. This highly integrated building type poses challenges to the organisation of

361 design and construction firms. Many firms have not adapted their organisational structure to  
362 modular products, which has limited their innovation and capability. Without adjustments in  
363 the organisational structure, the designed process and the products will fall into the "mirroring  
364 trap" (Hall *et al.*, 2020). There is a need for a more strategic modular solution to transform  
365 project organisation for better building design.

366 The reported case strongly supported this assumption. As a modular healthcare building  
367 (i.e. one-off modular product), Huoshenshan Hospital was affected by its modular organisation.  
368 The reported case broke the "mirroring trap" by adapting the temporary organisation to the one-  
369 off modular product. The radical innovation in the organisation adaptation transformed the  
370 conventional DfMA path and integrated DfMA attributes. The sub-organisations were fully and  
371 effectively authorised internally to follow the building system rules and control requirements.  
372 This facilitated the independent operation of the organisation's sub-system modules at all levels  
373 and formed a flexible organisational structure, which contributed to the realization of  
374 concurrent design for manufacture and assembly.

375 The reported case provided a real scenario for investigating the in-relationship between  
376 DfMA countermeasures. The challenges are manifold, including (1) risks and uncertainties  
377 brought by more resource investment at the early stage; and (2) different interests and trust  
378 issues of stakeholders in the organisation network. Due to the rapid spread of the COVID-19,  
379 the budget for Huoshenshan Hospital was not an obstacle - the government made an evident  
380 commitment regardless of cost. The design and construction firms were all state-owned  
381 enterprises, which meant that economic and market forces were less likely to impact  
382 construction activities. Political incentives from the government encouraged close  
383 collaboration and coordination between different project stakeholders. The common desire to  
384 help Wuhan urges all parties to unite and cooperate. All stakeholders shared the same goal and  
385 worked together. All employee wore masks to work in the office and on the construction site  
386 and used online meetings to communicate in real-time. The concept of DfMA was successfully

387 implemented based on these foundations. Hereafter, organisational integration occurred  
388 because the "mirror" breaking process became possible.

389 In the reported case, DfMA attributes were integrated by adapting the modular  
390 organisation to the technical structure of the modular building. The coupling between the  
391 modular organisation and the modular building provides a coordination mechanism to integrate  
392 DfMA. Designers made design trade-offs together, and multi-disciplines were integrated. As a  
393 characteristic of modularity (Langlois, 2002), information hiding provided a foundation for  
394 concurrent design and construction. It divided knowledge and work interfaces to make  
395 independent work possible in a very complex system.

396 Various studies have explored design strategies to improve quality defects (Woo &  
397 O'Connor, 2021), standardisation design (Choi *et al.*, 2020a), participation and coordination  
398 (Jang *et al.*, 2019), modularisation (Choi *et al.*, 2020b). This research contributes to the existing  
399 literature and knowledge base about DfMA guidelines/strategies by exploring its integration  
400 and implementation. Firstly, this research revealed the common attributes behind various  
401 DfMA guidelines/strategies. In addition, the conflict and relative nature of DfMA attributes are  
402 recognised. This research highlights the importance of integrating DfMA attributes more than  
403 just implementing all DfMA guidelines/strategies individually. Secondly, this proposes an  
404 integrated approach to DfMA by bridging the theory of DfMA and systems integration. This  
405 research found that the integration cannot be achieved without corresponding management  
406 strategies of DfMA in terms of project organisation. Thirdly, this study adds to the knowledge  
407 base of DfMA research from an organisational lens, and tries to facilitate integrated approaches  
408 through a lens of "mirror hypothesis". The correlations between organisational structure and  
409 product structure of the modular building are explored for the implementation of DfMA. Under  
410 the coupling of modular organisations and modular buildings, multi-disciplines can be  
411 systematically integrated. The breaking process of the "mirroring trap" raises opportunities and  
412 also potential challenges to the design and construction firms.

413 This case study provides insights for medical planners, healthcare architects, and  
414 healthcare project or corporate managers. Some studies have explored various aspects of  
415 emergency hospitals for COVID-19 in Wuhan, such as organisational citizenship behaviour  
416 (Wang *et al.*, 2021), standardisation, BIM (L.-K. Chen *et al.*, 2021) and POP modelling (Luo  
417 *et al.*, 2020). However, there is no research that focuses on design and design management.  
418 This paper goes beyond the previous academic discussion around DfMA guidelines/strategies  
419 to explore the integration organisations, incentives and mechanisms behind them. This research  
420 might support designers/managers in their decision making about diffusing DfMA  
421 guidelines/strategies. Firstly, this paper summarised five attributes of DfMA strategies and  
422 guidelines. The results could provide practitioners with a benchmark to evaluate the  
423 implementation of DfMA, especially for the performance of DfMA guidelines and strategies.  
424 Secondly, the integrated approaches identified in this study could be used to integrate the  
425 attributes of DfMA guidelines and strategies and tackle the conflicts among the achievement of  
426 attributes. Thirdly, critical to the integrated approaches to DfMA is breaking the "mirroring  
427 trap". DfMA could be facilitated by using the concept of modularity for the project organisation.  
428 Future practitioners can borrow the idea from the investigated case to adjust their project  
429 organisational structure to adapt to the building they will produce.

430

## 431 **7. Conclusion**

432 DfMA is widely regarded as an essential way to transform the AEC industry. However,  
433 the specific measures to implement DfMA guidelines/strategies proposed by the academic  
434 community and the integration of these measures are still unclear. The integration of complex  
435 building systems has not been fully explored. Therefore, this study adopted a single case study  
436 method to explore how DfMA attributes were achieved and integrated for building systems  
437 integration. The research suggests that DfMA's guidelines/strategies integration relies on the  
438 systematic integration of the five attributes. Breaking the "mirroring trap" by realising  
439 collaborative, concurrent engineering and integrated organisational structure innovation can

440 better help realise this DfMA integration to influence the integration of complex building  
441 systems through DfMA effectively. Specifically, this research studied the first emergency  
442 building action to combat COVID-19 (i.e. Huoshenshan Hospital) and proved that (1) "mirror"  
443 organisational structure to technical structure could help the integration of DfMA attributes; (2)  
444 the systems integration of complex building relies more on integrated DfMA rather than using  
445 one or some of DfMA guidelines; and (3) integrated DfMA process also can feedback the  
446 strengthening of the organisational adaptation ("mirror") process. Specifically, this research  
447 found that although many studies emphasise the use of technology to promote communication  
448 between all parties involved in the building process, adopting advanced design and information  
449 technology is not a necessary approach for the adaptation (i.e. "mirror") and integration process.  
450 This research does not intend to deny the impacts of advanced technologies. It aims to  
451 investigate the essence of these transformation processes in a conventional construction  
452 environment, which can help us better use these advanced technologies to accelerate  
453 transformation. The reported case did not use advanced technologies (i.e. BIM software, design  
454 configurator, etc.) during the design stage but achieved systems integration, which provides an  
455 excellent opportunity for the investigation. The findings have contributed to the theoretical  
456 development of DfMA in the AEC industry.

457       This study has implications for modular hospitals as well as other complex buildings. At  
458 the theoretical level, the study advocates a transfer of research interest from DfMA  
459 guidelines/strategies to integrated DfMA. The exploration of delivery methods, procurement  
460 models, organisation innovation and technology promotion can create an ecosystem for the  
461 integration of DfMA. Using some DfMA guidelines/strategies alone may not improve  
462 manufacturability and assemblability at a whole life-cycle level. Still, the trade-off and the  
463 integration among all DfMA attributes are the most significant. And the latter largely depends  
464 on the ecosystem of the project organisation, including its innovation, adaptability, resilience.  
465 At the practical level, this research identified several design and management strategies to  
466 improve manufacturability and assemblability for complex buildings, especially for modular

467 hospitals. By introducing Wuhan's experience, this research can enlighten relevant practitioners  
468 by using design strategies to achieve rapid healthcare construction capabilities. This case uses  
469 qualitative data to conduct a single case study, and other studies can use quantitative data to  
470 widen the breadth of its findings and determine its generalizability. In addition, the design and  
471 construction period studied in this case is relatively short. Future research may focus on  
472 organising and adapting to changes in different project phases in a long-term megaproject to  
473 integrate DfMA and promote the building systems integration.

474

#### 475 **Data Availability Statement**

476 The data that support the findings of this study are available from the corresponding author,  
477 Tan Tan (tan.tan.17@ucl.ac.uk), upon reasonable request.

478

#### 479 **References**

- 480 Adebayo, A. K., Price, A., & Gibb, A. (2006, 4-6 September 2006). *Impact of modern*  
481 *methods of construction on healthcare infrastructure*. Paper presented at the  
482 Proceedings 22nd Annual ARCOM Conference, Birmingham, UK.
- 483 Ajayi, S. O., Oyedele, L. O., Akinade, O. O., Bilal, M., Alaka, H. A., Owolabi, H. A., . . .  
484 Reviews, S. E. (2017). Attributes of design for construction waste minimization: A  
485 case study of waste-to-energy project. *73*, 1333-1341.
- 486 Ali, A. S., Rahmat, I., & Hassan, H. (2008). Involvement of key design participants in  
487 refurbishment design process. *Facilities*.
- 488 Arashpour, M. (2019). Design for manufacture and assembly in offsite construction and  
489 relationship with concurrent engineering. In F. P. R. Jack S. Goulding (Ed.), *Offsite*  
490 *Production Manufacturing for Innovative Construction: People, Process Technology*.
- 491 Ashley, S. (1995). Cutting costs and time with DFMA. *Mechanical Engineering*, *117*(3), 74-  
492 77.

493 Assaad, R., & El-adaway, I. H. (2021). Guidelines for Responding to COVID-19 Pandemic:  
494 Best Practices, Impacts, and Future Research Directions. *Journal of Management in*  
495 *Engineering*, 37(3), 06021001.

496 Brady, T., Davies, A., & Gann, D. (2005). Can integrated solutions business models work in  
497 construction? *Building Research & Information*, 33(6), 571-579.

498 Braun, V., & Clarke, V. (2006). Using thematic analysis in psychology. *Qualitative Research*  
499 *in Psychology*, 3(2), 77-101.

500 Cai, Y., Huang, T., Liu, X., & Xu, G. (2020). The Effects of " Fangcang, Huoshenshan, and  
501 Leishenshan" Makeshift Hospitals and Temperature on the Mortality of COVID-19.  
502 *medRxiv*.

503 Cama, R. (2009). *Evidence-based healthcare design*: John Wiley & Sons.

504 Chen, L.-K., Yuan, R.-P., Ji, X.-J., Lu, X.-Y., Xiao, J., Tao, J.-B., . . . Quan, S. (2021).  
505 Modular composite building in urgent emergency engineering projects: A case study  
506 of accelerated design and construction of Wuhan Thunder God  
507 Mountain/Leishenshan hospital to COVID-19 pandemic. *Automation in Construction*,  
508 124, 103555.

509 Chen, S., Zhang, Z., Yang, J., Wang, J., Zhai, X., Bärnighausen, T., & Wang, C. (2020).  
510 Fangcang shelter hospitals: a novel concept for responding to public health  
511 emergencies. *The Lancet*.

512 Choi, J. O., Shrestha, B. K., Kwak, Y. H., & Shane, J. S. (2020a). Critical success factors and  
513 enablers for facility design standardization of capital projects. *Journal of*  
514 *Management in Engineering*, 36(5), 04020048.

515 Choi, J. O., Shrestha, B. K., Kwak, Y. H., & Shane, J. S. (2020b). Innovative technologies  
516 and management approaches for facility design standardization and modularization of  
517 capital projects. *Journal of Management in Engineering*, 36(5), 04020042.

518 Codinhoto, R., Aouad, G., Kagioglou, M., Tzortzopoulos, P., & Cooper, R. (2009). Evidence-  
519 based design of health care facilities. *Journal of Health Services Research and*  
520 *Policy*, 14(4), 194-196.

521 Colfer, L. J., & Baldwin, C. Y. (2016). The mirroring hypothesis: theory, evidence, and  
522 exceptions. *Industrial and Corporate Change*, 25(5), 709-738.

523 Creswell, J. W. (2007). *Qualitative Inquiry & Research Design Choosing Among Five*  
524 *Approaches*. Sage Publications. *Thousand Oaks, CA*.

525 Creswell, J. W., & Poth, C. N. (2016). *Qualitative inquiry and research design: Choosing*  
526 *among five approaches*: Sage publications.

527 Easton, G. (2010). Critical realism in case study research. *Industrial Marketing Management*,  
528 39(1), 118-128.

529 Eisenhardt, K. M., & Graebner, M. E. (2007). Theory building from cases: Opportunities and  
530 challenges. *Academy of Management Journal*, 50(1), 25-32.

531 Eisenhardt, K. M., Graebner, M. E., & Sonenshein, S. (2016). Grand challenges and inductive  
532 methods: Rigor without rigor mortis. In: *Academy of Management Briarcliff Manor*,  
533 *NY*.

534 Ellis, G. (2019). The State of Healthcare Construction in 2019. Retrieved from  
535 [https://blog.plangrid.com/2019/03/the-state-of-healthcare-construction-in-2019-](https://blog.plangrid.com/2019/03/the-state-of-healthcare-construction-in-2019-infographic/)  
536 [infographic/](https://blog.plangrid.com/2019/03/the-state-of-healthcare-construction-in-2019-infographic/)

537 Erdogan, B., Anumba, C. J., Bouchlaghem, D., & Nielsen, Y. (2008). Collaboration  
538 environments for construction: Implementation case studies. *Journal of Management*  
539 *in Engineering*, 24(4), 234-244.

540 Ettlie, J. E. (1997). Integrated design and new product success. *Journal of Operations*  
541 *Management*, 15(1), 33-55.

542 Feng, Z.-h., Cheng, Y.-r., Ye, L., Zhou, M.-Y., Wang, M.-W., & Chen, J. (2020). Is home  
543 isolation appropriate for preventing the spread of COVID-19? *Public Health*.

544 Flyvbjerg, B. (2006). Five misunderstandings about case-study research. *Qualitative Inquiry*,  
545 12(2), 219-245.

546 Fortner, B. (2020). What Now? The Effects of COVID-19 on the AEC Market. *Civil*  
547 *Engineering Magazine Archive*, 90(5), 70-75.

548 Gao, S., Jin, R., & Lu, W. (2020). Design for manufacture and assembly in construction: a  
549 review. *Building Research & Information*, 48(5), 538-550.

550 Gbadamosi, A. Q., Mahamadu, A. M., Oyedele, L. O., Akinade, O. O., Manu, P., Mahdjoubi,  
551 L., & Aigbavboa, C. (2019). Offsite construction: Developing a BIM-Based optimizer  
552 for assembly. *Journal of Cleaner Production*, 215, 1180-1190.  
553 doi:10.1016/j.jclepro.2019.01.113

554 Gioia, D. A., Corley, K. G., & Hamilton, A. L. (2013). Seeking qualitative rigor in inductive  
555 research: Notes on the Gioia methodology. *Organizational Research Methods*, 16(1),  
556 15-31.

557 Grady, J. O. (1994). *System integration* (Vol. 5): CRC press.

558 Gray, C., Barlow, J., Harty, C. F., Kagioglou, M., & Price, A. D. (2014). Health and Care  
559 Infrastructure Research and Innovation Centre final report 2014.

560 Guenther, R., & Vittori, G. (2008). *Sustainable healthcare architecture*: John Wiley & Sons.

561 Hall, D. M., Whyte, J. K., & Lessing, J. (2020). Mirror-breaking strategies to enable digital  
562 manufacturing in Silicon Valley construction firms: a comparative case study.  
563 *Construction Management and Economics*, 38(4), 322-339.

564 Iskandar, K. A., Hanna, A. S., & Lotfallah, W. (2019). Modeling the performance of  
565 healthcare construction projects. *Engineering, Construction Architectural  
566 Management*.

567 Jang, S., Jeong, Y., Lee, G., & Kang, Y. (2019). Enhancing Subcontractors' Participation in  
568 BIM-Based Design Coordination under a DBB Contract. *Journal of Management in  
569 Engineering*, 35(6), 04019022.

570 Katila, R., Levitt, R. E., & Sheffer, D. (2018). Systemic innovation of complex one-off  
571 products: the case of green buildings. In *Organization design*: Emerald Publishing  
572 Limited.

573 Lahtinen, M., Sirola, P., Peltokorpi, A., Aalto, L., Kyrö, R., Salonen, H., . . . Reijula, K. J. I.  
574 B. I. (2020). Possibilities for user-centric and participatory design in modular health  
575 care facilities. *I2(2)*, 100-114.

576 Lavy, S., & Fernández-Solis, J. (2010). Complex healthcare facility management and lean  
577 construction. *HERD: Health Environments Research & Design Journal*.

578 Leech, N., & Onwuegbuzie, A. (2008). Horizontalization. *The SAGE Encyclopedia of*  
579 *Qualitative Research Methods, 1*, 400-401.

580 Luo, H., Liu, J., Li, C., Chen, K., & Zhang, M. (2020). Ultra-rapid delivery of specialty field  
581 hospitals to combat COVID-19: Lessons learned from the Leishenshan Hospital  
582 project in Wuhan. *Automation in Construction, 119*, 103345.

583 Martinez, J. G., Gheisari, M., & Alarcón, L. F. (2020). UAV integration in current  
584 construction safety planning and monitoring processes: Case study of a high-rise  
585 building construction project in Chile. *Journal of Management in Engineering, 36*(3),  
586 05020005.

587 McCullough, C. S. (2010). *Evidence-based design for healthcare facilities*: Sigma Theta Tau.

588 Melhado, S. B. (1998). *Designing for lean construction*. Paper presented at the Proceedings of  
589 the 6th Annual Conference of the International Group for Lean Construction (IGLC  
590 6), Guaruja, SP.

591 Mills, G. R., Phiri, M., Erskine, J., & Price, A. D. (2015). Rethinking healthcare building  
592 design quality: an evidence-based strategy. *Building Research & Information, 43*(4),  
593 499-515.

594 Moe, K. (2008). *Integrated design in contemporary architecture*: Princeton Architectural  
595 Press.

596 Morse, J. M. (1994). *Critical issues in qualitative research methods*: Sage.

597 Moustakas, C. (1994). *Phenomenological research methods*: Sage publications.

598 Omigbodun, A. (2001). Value engineering and optimal building projects. *Journal of*  
599 *Architectural Engineering, 7*(2), 40-43.

600 Organization, W. H. (2019). *World health statistics 2019: monitoring health for the SDGs,*  
601 *sustainable development goals*. (9241565705).

602 Owen, R., Amor, R., Palmer, M., Dickinson, J., Tatum, C. B., Kazi, A. S., . . . East, B. (2010).  
603 Challenges for integrated design and delivery solutions. *Architectural Engineering*  
604 *and Design Management*, 6(4), 232-240.

605 Reed, W. G., & Gordon, E. B. (2000). Integrated design and building process: what research  
606 and methodologies are needed? *Building Research & Information*, 28(5-6), 325-337.

607 Saldaña, J. (2021). *The coding manual for qualitative researchers*: sage.

608 Sanvido, V. E., & Norton, K. J. (1994). Integrated design-process model. *Journal of*  
609 *Management in Engineering*, 10(5), 55-62.

610 Shrestha, B. K., Choi, J. O., Kwak, Y. H., & Shane, J. S. (2020). How design standardization  
611 CSFs can impact project performance of capital projects. *Journal of Management in*  
612 *Engineering*, 36(4), 06020003.

613 Sorkun, M. F., & Furlan, A. (2017). Product and organizational modularity: a contingent view  
614 of the mirroring hypothesis. *European Management Review*, 14(2), 205-224.

615 Talebi, S., Koskela, L., Tzortzopoulos, P., Kagioglou, M., Rausch, C., Elghaish, F., &  
616 Poshdar, M. (2021). Causes of Defects Associated with Tolerances in Construction:  
617 A Case Study. *Journal of Management in Engineering*, 37(4), 05021005.

618 Tan, T., Lu, W., Tan, G., Xue, F., Chen, K., Xu, J., . . . Gao, S. (2020a). Construction-  
619 Oriented Design for Manufacture and Assembly (DfMA) Guidelines. *Journal of*  
620 *Construction Engineering Management*.

621 Tan, T., Mills, G., Papadonikolaki, E., Lu, W., & Chen, K. (2020b). *BIM-enabled Design for*  
622 *Manufacture and Assembly*. Paper presented at the 27th International Workshop on  
623 Intelligent Computing In Engineering.

624 Tang, J. M. L. (2020). *A qualitative study and thematic analysis concerning the applicability*  
625 *and efficacy of service design processes applied to healthcare service innovation*.  
626 University of Wales Trinity Saint David,

627 Taylor, J. E., & Levitt, R. (2007). Innovation alignment and project network dynamics: An  
628 integrative model for change. *Project Management Journal*, 38(3), 22-35.

- 629 Turner, J. R., & Müller, R. (2003). On the nature of the project as a temporary organization.  
630 *International Journal of Project Management*, 21(1), 1-8.
- 631 Turner, J. R., & Simister, S. J. (2001). Project contract management and a theory of  
632 organization. *International Journal of Project Management*, 19(8), 457-464.
- 633 Vajna, S., Weber, C., Bley, H., & Zeman, K. (2014). *Integrated design engineering*: Springer.
- 634 Wang, W., Fu, Y., Gao, J., Shang, K., Gao, S., Xing, J., . . . Mi, L. (2021). How the COVID-  
635 19 Outbreak Affected Organizational Citizenship Behavior in Emergency  
636 Construction Megaprojects: Case Study from Two Emergency Hospital Projects in  
637 Wuhan, China. *Journal of Management in Engineering*, 37(3), 04021008.
- 638 Whyte, J., Mijic, A., Myers, R. J., Angeloudis, P., Cardin, M.-A., Stettler, M. E., & Ochieng,  
639 W. (2020). A research agenda on systems approaches to infrastructure. *Civil  
640 Engineering and Environmental Systems*, 37(4), 214-233.
- 641 Woo, J., & O'Connor, J. T. (2021). Mitigation Strategies to Prevent Engineering Design  
642 Quality Defects. *Journal of Management in Engineering*, 37(3), 04021007.
- 643 Wright, S., Barlow, J., & Roehrich, J. K. (2019). Public-Private Partnerships for Health  
644 Services: Construction, Protection and Rehabilitation of Critical Healthcare  
645 Infrastructure in Europe. In *Public Private Partnerships* (pp. 125-151): Springer.
- 646 Yin, R. K. (2017). *Case study research and applications: Design and methods*: Sage  
647 publications.
- 648 Yuan, Z., Sun, C., & Wang, Y. (2018). Design for Manufacture and Assembly-oriented  
649 parametric design of prefabricated buildings. *Automation in Construction*, 88, 13-22.
- 650 Zhou, Y., Wang, L., Ding, L., & Tang, Z. (2020). Intelligent technologies help operating  
651 mobile cabin hospitals effectively cope with COVID-19. *Frontiers of Engineering  
652 Management*, 1.

653

## 654 **Figure Captions**

655 **Fig. 1.** Data collection process

656 **Fig. 2.** Collaboration between multiple disciplines

657

658 **Table Captions**

659 **Table. 1.** Interview questions

No.	Questions
1	Could you describe the project, including your role and responsibilities?
2	Could you describe the required outcomes, especially about manufacturability and assemblability?
3	Could you describe the strategies to improve DfMA. How were these strategies integrated?
4	Who was involved in the design stage? What should design and construction team integration look like? Were there any specific digital techniques that made it possible (e.g. BIM)?
5	Could you describe the design evaluation approaches used in this project?
6	Could you describe the decision-making process of design? Who was involved in the decision-making?
7	Could you describe challenges to DfMA? Were there any digital advancements to the application of DFMA?
8	Are there any lessons that you would take on to the next project?
9	Are there any important experience or opinions about the project that you want to add?

660

661 **Table. 2.** Sample of interviewees

No.	Specialization	Role	Working years
1	Architectural design	Leader	> 16

2		Designing principal	> 16
3		On-site designer	11-15
4		Designer	6-10
5	Structural engineering	Leader	> 16
6			> 16
7		Designing principal	> 16
8	Water supply and drainage	Leader	> 16
9		Designing principal	> 16
10		Designer	11-15
11			11-15
12			6-10
13	HVAC	Leader	> 16
14		Designing principal	> 16
15		Designer	11-15
16	Electrical engineering	Leader	> 16
17		Designing principal	> 16
18		Designer	> 16

662

663 **Table 3.** Examples of coding data segments

			Measures
	Inte		(established
Code/super	rvie	Comments (from the data, highlighted by the	from the
codes	ws	code)	comment)

		"I designed a standardized ward that can be replicated everywhere. In the future, when we encounter a similar emergency project, these reserved wards can be used immediately for this assembly-type project."	Use standard modules Collaborative
Standardization	S1		
		"Four parties, including The CITIC, the healthcare operator, the main contractor and the government, participated in the decision-making and collaborated closely for the whole process."	decision-making to avoid changes All disciplines have designers from the main contractor
Collaboration	S2		
		"Designers from the main contractor worked in the CITIC for better communication. Each design disciplines from CITIC allocated 1-2 designers to work on-site with the contractor."	
Integration	S3		

664

665 **Table 4.** Attributes of DfMA and its management strategies

Aggregate dimensions	Code/super codes	Second Code
Design attributes	Modularity	Architectural design follows building modulus
		Building is formed by container modules
		Employ modular equipment

	Adaptability	Design functions/equipment adapting to weather change
	Flexibility	Use multiple connectors with different sizes
		Hand-drawn design on site to deal with emergencies
	Simplification	Installation adopts simplified procedures and methods
		Reduce the adjustment of the construction site
		Consider material supply and construction schedule issues
		Simplify the design of site foundation
		Design based on available construction materials
		Simplify design standards
		Simplify construction technique process and craft
		Assembly container modules off-site, install container modules on-site
		Follow temporary building standards
	Standardisation	Use standard modules
		Use standard interface
Design management attributes	Integration	All disciplines have designers from the main contractor
		All disciplines have on-site designers
		Purchase team work with designers directly
	Collaboration	All majors reserve interfaces for other majors
		Work in two shifts
		Online instant communication
		Collaborative construction process
Collaborative decision-making to avoid changes		

		Daily meeting and decision-making
	Concurrent Engineering	Concurrent design and construction
		Concurrent design, proofread and review
		Concurrent construction, inspection, acceptance
		Simultaneous construction in sub-regions
		Partial construction can be carried out when the partial design was completed